

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019					May 2019					June 2019				
					28	2	7	12	17	22	27	2	7	12	17	22	27	1	6
1	Schedule Time Line	37 days	Thu 4/11/19	Fri 5/31/19															5%
2	Roofing	30 days	Thu 4/11/19	Wed 5/22/19															7%
3	Witt Court	6 days	Thu 4/11/19	Thu 4/18/19															
4	Bldg. L (800/804/808)	3 days	Thu 4/11/19	Mon 4/15/19															75%
5	Bldg. M (809)	1 day	Thu 4/11/19	Thu 4/11/19															0%
6	Bldg. N (801/805)	2 days	Tue 4/16/19	Wed 4/17/19															75%
7	Bryan Court	4 days	Tue 4/16/19	Fri 4/19/19															17%
8	Bldg. O (800/804)	2 days	Tue 4/16/19	Wed 4/17/19															0%
9	Bldg. P (808)	1 day	Tue 4/16/19	Tue 4/16/19															100%
10	Bldg. Q (809)	1 day	Thu 4/18/19	Thu 4/18/19															0%
11	Bldg. R (801/805)	2 days	Thu 4/18/19	Fri 4/19/19															0%
12	Boyle Court	4 days	Thu 4/18/19	Tue 4/23/19															0%
13	Bldg. S (800/804)	2 days	Thu 4/18/19	Fri 4/19/19															0%
14	Bldg. T (808)	1 day	Mon 4/22/19	Mon 4/22/19															0%
15	Bldg. U (809)	1 day	Mon 4/22/19	Mon 4/22/19															0%
16	Bldg. V (801/805)	2 days	Mon 4/22/19	Tue 4/23/19															0%
17	Monroe Court	5 days	Wed 4/24/19	Tue 4/30/19															0%
18	Bldg. W (800/804)	2 days	Wed 4/24/19	Thu 4/25/19															0%
19	Bldg. X (808)	1 day	Wed 4/24/19	Wed 4/24/19															4/24
20	Bldg. Y (809)	1 day	Wed 4/24/19	Wed 4/24/19															0%
21	Bldg. Z (801/805)	3 days	Fri 4/26/19	Tue 4/30/19															0%

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019					May 2019					June 2019					
					28	2	7	12	17	22	27	2	7	12	17	22	27	1	6	
22	Windom Boulevard	5 days	Fri 4/26/19	Thu 5/2/19																
23	Bldg. AA (800/804)	2 days	Fri 4/26/19	Mon 4/29/19																
24	Bldg. BB (808)	1 day	Fri 4/26/19	Fri 4/26/19																
25	Bldg. CC (809)	1 day	Wed 5/1/19	Wed 5/1/19																
26	Bldg. DD (801/805)	2 days	Wed 5/1/19	Thu 5/2/19																
27	Adams Court	4 days	Wed 5/1/19	Mon 5/6/19																
28	Bldg. EE (800/804)	2 days	Wed 5/1/19	Thu 5/2/19																
29	Bldg. FF (808)	1 day	Fri 5/3/19	Fri 5/3/19																
30	Bldg. GG (809)	1 day	Fri 5/3/19	Fri 5/3/19																
31	Bldg. HH (801/805)	2 days	Fri 5/3/19	Mon 5/6/19																
32	Calvert Court	4 days	Tue 5/7/19	Fri 5/10/19																
33	Bldg. II (800/804)	2 days	Tue 5/7/19	Wed 5/8/19																
34	Bldg. JJ (808)	1 day	Tue 5/7/19	Tue 5/7/19																
35	Bldg. KK (809)	1 day	Tue 5/7/19	Tue 5/7/19																
36	Bldg. LL (801/805)	2 days	Thu 5/9/19	Fri 5/10/19																
37	Mason Court	4 days	Thu 5/9/19	Tue 5/14/19																
38	Bldg. MM (800/804)	2 days	Thu 5/9/19	Fri 5/10/19																
39	Bldg. NN (808)	1 day	Thu 5/9/19	Thu 5/9/19																
40	Bldg. OO (809)	1 day	Mon 5/13/19	Mon 5/13/19																
41	Bldg. PP (801/805)	2 days	Mon 5/13/19	Tue 5/14/19																
42	Alexandria Lane	8 days	Mon 5/13/19	Wed 5/22/19																

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019					May 2019					June 2019			
					28	2	7	12	17	22	27	2	7	12	17	22	27	1
43	Bldg. QQ (1100/1102)	2 days	Mon 5/13/19	Tue 5/14/19														0%
44	Bldg. RR (1104/1108)	2 days	Wed 5/15/19	Thu 5/16/19														0%
45	Bldg. SS (1110/1112)	2 days	Wed 5/15/19	Thu 5/16/19														0%
46	Bldg. TT (1114/1116)	2 days	Wed 5/15/19	Thu 5/16/19														0%
47	Bldg. UU (1118/1120)	2 days	Fri 5/17/19	Mon 5/20/19														0%
48	Bldg. VV (1122/1124)	2 days	Fri 5/17/19	Mon 5/20/19														0%
49	Bldg. WW (1126/1128)	2 days	Fri 5/17/19	Mon 5/20/19														0%
50	Bldg. XX (1130/1132)	2 days	Tue 5/21/19	Wed 5/22/19														0%
51	Bldg. YY (1134/1136)	2 days	Tue 5/21/19	Wed 5/22/19														0%
52	Bldg. ZZ (1138)	1 day	Tue 5/21/19	Tue 5/21/19														0%
53	Shutters	1 day	Mon 4/29/19	Mon 4/29/19														0%
54	Boyle Court	1 day	Mon 4/29/19	Mon 4/29/19														0%
55	Bldg. S (800/804) Front Elevation	1 day	Mon 4/29/19	Mon 4/29/19														0%
56	Windows	3 days	Mon 4/29/19	Wed 5/1/19														0%
57	Monroe Court	2 days	Mon 4/29/19	Tue 4/30/19														0%
58	Bldg. W (800/804) Left Elevation	1 day	Mon 4/29/19	Mon 4/29/19														0%
59	Bldg. Z (801/905) Right Elevation	1 day	Tue 4/30/19	Tue 4/30/19														0%
60	Windom Boulevard	1 day	Wed 5/1/19	Wed 5/1/19														0%

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	

Hunningdon I Schedule

ID	Task Name	Duration	Start	Finish	April 2019					May 2019					June 2019					
					28	2	7	12	17	22	27	2	7	12	17	22	27	1	6	
61	Bldg. AA (800/804) Left Elevation	1 day	Wed 5/1/19	Wed 5/1/19																
62	Siding	21 days	Mon 4/29/19	Mon 5/27/19																
63	Witt Court	1 day	Mon 4/29/19	Mon 4/29/19																
65	Bryan Court	1 day	Mon 4/29/19	Mon 4/29/19																
67	Windom Boulevard	2 days	Mon 4/29/19	Tue 4/30/19																
70	Adams Court	1 day	Tue 4/30/19	Tue 4/30/19																
72	Calvert Court	2 days	Tue 4/30/19	Wed 5/1/19																
76	Mason Court	2 days	Wed 5/1/19	Thu 5/2/19																
79	Alexandria Lane	1 day	Thu 5/2/19	Thu 5/2/19																
81	Punch List Items	5 days	Mon 5/27/19	Fri 5/31/19																

Critical		Finish-only		Manual Summary	
Critical Split		Duration-only		Project Summary	
Critical Progress		Baseline		External Tasks	
Task		Baseline Split		External Milestone	
Split		Baseline Milestone		Inactive Task	
Task Progress		Milestone		Inactive Milestone	
Manual Task		Summary Progress		Inactive Summary	
Start-only		Summary		Deadline	